BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing and Fixing of LED Street lights in Ward No 06 in Byatarayanapura Division	
2	Estimate Cost	15.00 Lakhs	
3	Administrative Approved No and Date	BBMP/EE/ELE/YZ/AS/12/16-17 Date. 20/02/2017	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/13/16-17 Date. 22/02/2017	
5	Job Code No. and P Code No.	006-17-000029	
6	Tender Direct Entrested to KRIDL	-	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/05/2016-17, Dated: 01/03/2017	
8	Tender Approved Details	-	
9	Work Order No and Date	EE/ELE/YZ/WO/08/2017-18 Dated: 03/05/2017	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	03.05.2017	
12	Actiual Date of Completion	03.08.2017	
13	Delay if any	NIL	
14	Reson for Delay	NIL	
15	Payment made till date.		

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

16	Status of Work	Completed	
17	Photograph verfied	YES	
18	Date of Inspection	08-08-17	
19	MB No. and Page No.	MB No. 3114/17-18 Page No. 311355 to 311364	
20	BR No. and Date	42/17-18 Dated:21/06/2017.	
21	Section officer	Sri Babu Reddy.K.N J.E	
22	Sub Division Officer	Sri. Rajendra Naik. AEE	
23	Observation	Halonix ISI Branded LED Street Lights Installed	
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92